## LEVEL P1 WEST SUSPENDED SLAB SHORING PLAN: <small>SCALE 1/8"=1'-0"</small>

12" DEEP FLAT SLAB TYPICAL U.N.O.   (200 P.S.F.)

ALL DROP PANELS ARE 6'X6'X18" DEEP TYPICAL U.N.O.   (275 P.S.F.)

ALL FRAMES TO BE 4'+4' HIGH X 4' WIDE HEAVY DUTY(10K/LEG) WITH 7' BRACING TYP..

NO SHORE IS REQUIRED UNDER SLAB NOR SLAB BAND TYP. UNLESS SHOWN OR
MARKED AS "X" FOR #2, AND "X" FOR #4 POST SHORE TYP.(SEE PLAN FOR LOCATION).

PLYWOOD TO BE MIN. 3/4" D. FIR #1 OR BETTER.

4X6 WOOD JOISTS SUPPLIED BY TTF SCAFFOLDING SHALL NOT BE USED FOR PACKING
OR CUT SHORT FOR OTHER PURPOSES.

FOR GENERAL NOTES AND TYPICAL DETAILS SEE DRAWING F-1.

INSPECTION IS REQUIRED BY UNDERSIGNED P. ENG. PRIOR TO POURING CONCRETE.
(48 HOURS NOTICE PLEASE).

NOTES :

−THIS DRAWING SHALL BE READ IN CONJUNCTION WITH ARCHITECTURAL AND STRUCTURAL DRAWINGS.
 CONTRACTOR TO CHECK AND CONFIRM ALL DIMENSIONS & ELEVATIONS PRIOR TO SHIPMENT OF EQUIPMENT.

FOR CONTINUATION OF SLAB SHORING PLAN SEE DRAWING F-5 FOR LEVEL 1 EAST

Grid lines (top): PA1, PA, A, PA4, PB, PB3, PC3, PD1, PE1, PG1, PJ1, PK, PM
Grid lines (left): P1, 1, P2, P3, P4, P5

BUILD UP UNDER STEP (BY CONTRACTOR)

8'-0"x24" DP SLAB BAND TYP.
8'-0"x22" DP SLAB BAND TYP.

2X2X6 TO SUIT @19.2" O/C

14" THK SLAB TYPICAL

RAMP SLAB

EL. 293.08' / EL. 277.53'   H=15'-6"

JOB:

TERRA GARDEN

15258 102A AVENUE,
SURREY, B.C.

CONTR:

LEADING EDGE
CONCRETE LTD.

TITLE:

LEVEL 1 WEST
SUSPENDED SLAB
SHORING PLAN,
SECTION & DETAILS

Date:	NOV.12.2024
Scales:	AS SHOWN
Drawn by:	F.T.
Job:	
Sheet:	F-6

REVISIONS | BY